



Capital Improvement Project Update February 2009

Construction on Phase I and Phase I-A portions of the U. S. Route 220 water line extension, which began in the summer of 2008, consists of the installation of approximately 26,800 linear feet of 12-inch water line with appurtenances in Roanoke County. This portion of the project will extend the water line from the Clearbrook community to the Roanoke County/Franklin County boundary line.



Aaron J. Conner General Contractor, the utility line contractor for these phases of the project, has completed approximately 70 percent of the Phase I and Phase I-A project. Progress to date includes 21,030 linear feet of 12-inch ductile iron water line, 226 linear feet of 6-inch and 8-inch water line and 18 fire hydrant assemblies. Fire hydrants are being installed approximately every 1000 feet along the water line.



Phase II of the project consists of an additional 42,000 lineal feet of 12-inch water line, which will extend from the Roanoke County/Franklin County line to the Wirtz-Plateau Plaza area of Franklin County. After receiving public input, the Franklin County Board of Supervisors approved the U. S. Route 220 Corridor Study. Construction bids for this portion of the project are scheduled to be advertised in early March.

This water line project will provide reliable public water and fire protection for residents and businesses in the U.S. Route 220 corridor.

For additional information on this project, contact the Western Virginia Water Authority at 853-5700 or info@westernvawater.org.