



Melrose Area Waterline Replacement Project

A project to improve water quality, reduce outages, and improve domestic and fire flows

Phase 1A

- Replacement of 23,200 feet of 2-inch galvanized pipe and pre-1930's cast iron
- Funding: Bipartisan Infrastructure Law through Virginia Department of Health
- Estimated completion: Fall 2025

Phase 1B

- Replacement of an additional 15,700 feet of 2-inch galvanized pipe and pre-1930's cast iron
- Construction time frame will be Jan 2025 - May 2026

UPDATE Project Progress

- Current line will remain active until installed and tested to prevent service interruption
- The contractor has completed all water main installations for the project, with four construction crews currently working on various locations for the project.
- Service installations, flushing, and sampling for the project are yet to be completed; this phase expects to be complete in March 2025.
- Crews utilizing the Carroll Avenue Water Tank lot to stage and store materials

After new pipe and valves are installed in the trench, the contractor will patch the trench in preparation for full street paving by the City of Roanoke.



Jun 26, 2024 1:32:11 PM
427 Hanover Avenue Northwest



Jul 19, 2024 10:46:27 AM
431 Hanover Avenue Northwest



Melrose Area Project Map



CONTACT US

Project Manager:
David Barnhart
(540) 283-2970