



Melrose Area Waterline Replacement Project

A project to improve water quality, reduce outages, and improve domestic and fire flows

COMPLETED

Phase 1A

- This phase of the project is complete and replaced 23,000 linear feet of 2-inch, 4-inch, 8-inch, and 12-inch aging waterlines in the Melrose Avenue area.

Phase 1B

- Replacement of an additional 15,700 feet of 2-inch galvanized pipe and pre-1930's cast iron
- Construction time frame will be Jan 2025 - Jan 2026

UPDATE

Project Progress

- Current line will remain active until installed and tested to prevent service interruption
- The contractor has completed all water main installations for the project, with four construction crews currently working on various locations for the project
- Service installations, flushing, and sampling for the project are yet to be completed; this phase expects to be complete in January 2026.
- Crews utilizing the Carroll Avenue Water Tank lot to stage and store materials

After new pipe and valves are installed in the trench, the contractor will patch the trench in preparation for full street paving by the City of Roanoke.



Melrose Area Project Map



CONTACT US

Project Manager:
David Barnhart
(540) 283-2970