



# Melrose Area Waterline Replacement Project

A project to improve water quality, reduce outages, and improve domestic and fire flows

**COMPLETED**

## Phase 1A

- This phase of the project is complete and replaced 23,000 linear feet of 2-inch, 4-inch, 8-inch, and 12-inch aging waterlines in the Melrose Avenue area.

## Phase 1B

- Replacement of an additional 15,700 feet of 2-inch galvanized pipe and pre-1930's cast iron
- All pipe work expected to be complete by end of April 2026, at which point final restoration and paving will begin

After new pipe and valves are installed in the trench, the contractor will patch the trench in preparation for full street paving by the City of Roanoke.



**UPDATE**

## Project Progress

- Current line will remain active until installed and tested to prevent service interruption
- The contractor has completed all water main installations for the project, with four construction crews currently working on various locations for the project
- All pipe work expected to be complete by end of April 2026, at which point final restoration and paving will begin
- Crews utilizing the Carroll Avenue Water Tank lot to stage and store materials



## Melrose Area Project Map



**CONTACT US**

**Project Manager:**  
**David Barnhart**  
**(540) 283-2970**